

Completed CMU infills.



Shoring and temporary partition removed at stage.



Continuing acid waste pipe installation.

