



**WEEKLY PROJECT UPDATE**

<b>PROJECT:</b> North Mac High School - Addition & Renovation	<b>SUBSTANTIAL COMPLETION:</b> 9/13/2019
<b>ADDRESS:</b> 231 W. Fortune St., Virden, IL 62690	<b>CONSTRUCTION COMPLETE:</b> 9/20/2019
<b>OWNER:</b> North Mac CUSD #34	<b>TOTAL LOST DAYS:</b> 12
<b>DATE:</b> 5/17/2019	

**WEATHER**

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	5/13/2019	Yes	66/43	No	Yes	Lost day for field work - too wet from weekend
Tuesday	5/14/2019	Yes	69/43	Yes	No	
Wednesday	5/15/2019	Yes	74/53	Yes	Yes	Lost day for field work - too wet
Thursday	5/16/2019	Yes	89/59	No	Yes	Lost day for field work - too wet
Friday	5/17/2019	Yes	81/65	No	No	
Saturday	5/18/2019					

**WORK IN PROGRESS THIS WEEK**

Site	Continued field grading, weather permitting.
	Relocated water line at Union Street.
	Began storm sewer work along Union Street.
	Began boring for site electric.
Building	Completed excavating, forming and pouring of footings/foundations at press boxes.
	Completed excavating and pouring of bleacher grade beams.
	Continued plumbing underground rough-in at athletic building.
	Began electrical underground rough-in at athletic building.

**WORK PROJECTED NEXT WEEK**

Site	Demolition of existing structures.
	Continue site grading.
	Begin storm sewer work.
	Begin electrical borings across football field.
Building	Begin excavation and pouring of footings.

**CONCERNS/DELAYS**




