



**WEEKLY PROJECT UPDATE**

<b>PROJECT:</b>	North Mac High School - Athletic Facility	<b>SUBSTANTIAL COMPLETION:</b>	10/7/2019
<b>ADDRESS:</b>	231 W. Fortune St., Virden, IL 62690	<b>CONSTRUCTION COMPLETE:</b>	10/7/2019
<b>OWNER:</b>	North Mac CUSD #34	<b>TOTAL LOST DAYS:</b>	25.5
<b>DATE:</b>	9/13/2019		

**WEATHER**

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	9/9/2019	Yes	87/63	No	No	
Tuesday	9/10/2019	Yes	90/73	No	No	
Wednesday	9/11/2019	Yes	89/73	No	No	
Thursday	9/12/2019	Yes	89/73	No	No	
Friday	9/13/2019	Yes	92/74	No	No	
Saturday	9/14/2019					

**WORK IN PROGRESS THIS WEEK**

Site/Field	Completed leveling rock at the field and bleachers.
	Started grading at the practice field.
	Installed field light poles.
	Continued sidewalk pours at perimeter of track.
	Started caulking sidewalks around track.
	Backfilling curbs and sidewalks.
	Layout for east parking lot.
	Misc. electrical rough-in.
Athletic Building	Completed interior masonry wall rough-in.
	Completed MEP overhead rough-in.
	Pulling wire at locker rooms.
	Blocking and rolling sealer at cmu walls.
	Installed aluminum windows.
	Started installing drywall.
	Started painting walls, doors, and frames.
Press Boxes	Installed soffit at home press box.
	Continued electrical rough-in.
	Continued metal panel installation.

**WORK PROJECTED NEXT WEEK**

Site/Field	Asphalt at west parking lot.
	Rocking and asphalt at track.
	Installing the scoreboard.
	Installing bleachers.
Athletic Building	Completing aluminum window installation.
	Start on drywall at ceiling.
	Start CRP ceiling installation.
	Start soffit, fascia, gutters, and downspouts installation.
Press Boxes	Continue overhead rough-in.
	Continue metal panel installation.
	Drywall lower level at home press box.
	Complete soffit at home press box.

**CONCERNS/DELAYS**








