



WEEKLY PROJECT UPDATE

PROJECT:	North Mac High School - Athletic Facility	SUBSTANTIAL COMPLETION:	10/7/2019
ADDRESS:	231 W. Fortune St., Virden, IL 62690	CONSTRUCTION COMPLETE:	10/7/2019
OWNER:	North Mac CUSD #34	TOTAL LOST DAYS:	25.5
DATE:	9/20/2019		

WEATHER

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	9/16/2019	Yes	91/73	No	No	
Tuesday	9/17/2019	Yes	83/63	No	No	
Wednesday	9/18/2019	Yes	85/63	No	No	
Thursday	9/19/2019	Yes	87/65	No	No	
Friday	9/20/2019	Yes	86/68	No	No	
Saturday	9/21/2019					

WORK IN PROGRESS THIS WEEK

Site/Field	Poured asphalt at west parking lot.
	Placed rock and poured asphalt at track.
	Set the flag pole.
	Pulling wire and misc. rough-in.
	Began installing bleachers.
	Began installing scoreboard.
Athletic Building	Began FRP ceiling installation.
	Continue MEP rough-in.
	Began drywall ceiling finishing.
Press Boxes	Completed soffit and metal panels at home press box.
	Continued drywall at lower levels.
	Continued electrical rough-in.

WORK PROJECTED NEXT WEEK

Site/Field	Continue installing bleachers.
	Fencing around track.
	Begin installing turf.
	Continue installing scoreboard.
	Continue practice field grading.
Athletic Building	Continue soffit, fascia, gutters, and downspouts installation.
	Continue FRP ceiling installation.
	Install overhead door.
	Continue painting ceilings, walls, and doors.
	Electric trim out.
	Install door hardware.
Press Boxes	Fire taping lower ceilings.
	Install overhead door.

CONCERNS/DELAYS







