



**WEEKLY PROJECT UPDATE**

<b>PROJECT:</b> North Mac High School - Addition & Renovation	<b>Addition</b>	<b>Remodel</b>	<b>Media Center</b>
<b>ADDRESS:</b> 231 W. Fortune St., Virden, IL 62690	<b>CONSTRUCTION COMPLETE:</b> 8/21/2019	8/21/2019	11/22/2019
<b>OWNER:</b> North Mac CUSD #34	<b>SUBSTANTIAL COMPLETION:</b> 8/8/2019	8/15/2018	11/18/2019
<b>DATE:</b> 5/17/2019	<b>TOTAL LOST DAYS:</b> 25.5		

**WEATHER**

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	5/13/2019	Yes	66/43	No	No	
Tuesday	5/14/2019	Yes	69/43	Yes	No	
Wednesday	5/15/2019	Yes	74/53	Yes	No	
Thursday	5/16/2019	Yes	89/59	No	No	
Friday	5/17/2019	Yes	81/65	No	No	
Saturday	5/18/2019					

**WORK IN PROGRESS THIS WEEK**

Building	Completed brick on electric room.
	Continued laying CMU at restrooms.
	Continued metal stud framing at office area and lab classrooms.
	Continued electrical overhead and wall rough-in at admin area and science labs.
	Continued plumbing wall rough-in at science labs.
	Continued hanging ductwork and FCU's
	Continued installing standing seam roof on Berry Gym.
	Completed sprinkler piping in Berry Gym.
	Began painting sprinkler piping in Berry Gym.

**WORK PROJECTED NEXT WEEK**

Building	Continue CMU corridor walls.
	Continue framing interior walls.
	Continue MEP overhead and wall rough-in.
	Continue standing seam roof on Berry Gym.
	Continue painting in Berry Gym.
	Begin exterior block and brick.
	Begin renovation work in existing building.

**CONCERNS/DELAYS**




