



WEEKLY PROJECT UPDATE

PROJECT: North Mac High School - Addition & Renovation	Addition	Remodel	Media Center
ADDRESS: 231 W. Fortune St., Virden, IL 62690	CONSTRUCTION COMPLETE: 8/21/2019	8/21/2019	11/22/2019
OWNER: North Mac CUSD #34	SUBSTANTIAL COMPLETION: 8/8/2019	8/15/2018	11/18/2019
DATE: 5/3/2019	TOTAL LOST DAYS: 25.5		

WEATHER

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	4/29/2018	Yes	63/49	Yes	No	
Tuesday	4/30/2018	Yes	62/52	Yes	No	
Wednesday	5/1/2018	Yes	73/58	Yes	No	
Thursday	5/2/2018	Yes	65/52	Yes	No	
Friday	5/3/2018	Yes	59/50	No	No	
Saturday	5/4/2018					

WORK IN PROGRESS THIS WEEK

Building	Continued laying CMU at corridor wall and restrooms.
	Continued electrical overhead rough-in at admin area.
	Continued plumbing overhead roof drains, water lines and vents.
	Continued hanging ductwork at science labs.
	Continued EPDM roof on west side of addition.
	Continued installing sprinkler mains in gym.
	Set RTU's.
	Completed floor grinding on south half of building.
	Began metal stud framing at office area and lab classrooms.

WORK PROJECTED NEXT WEEK

Building	Continue CMU corridor walls.
	Continue MEPFP overhead rough-in.
	Complete EPDM roofing on addition.
	Begin standing seam roof on gym.
	Continue framing interior walls.
	Begin electrical wall rough-in.

CONCERNS/DELAYS



