



WEEKLY PROJECT UPDATE

PROJECT: North Mac High School - Addition & Renovation	Addition	Remodel	Media Center
ADDRESS: 231 W. Fortune St., Virden, IL 62690	CONSTRUCTION COMPLETE: 8/21/2019	8/21/2019	11/22/2019
OWNER: North Mac CUSD #34	SUBSTANTIAL COMPLETION: 8/8/2019	8/15/2018	11/18/2019
DATE: 6/14/2019	TOTAL LOST DAYS: 25.5		

WEATHER

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	6/10/2019	Yes	78/58	No	No	
Tuesday	6/11/2019	Yes	83/54	No	No	
Wednesday	6/12/2019	Yes	72/55	Yes	No	
Thursday	6/13/2019	Yes	72/50	No	No	
Friday	6/14/2019	Yes	75/52	No	No	
Saturday	6/15/2019					

WORK IN PROGRESS THIS WEEK

Addition	Continued metal stud framing gym stage walls.
	Continued miscellaneous CMU infills.
	Continued hanging piping for FCU's.
	Continued hanging sprinkler piping.
	Continued hanging drywall. Began drywall taping in classrooms.
	Began installing ground face CMU on exterior of building.
Renovation	Continued framing soffits in classrooms.
	Began metal stud wall framing new classrooms and media center.
	Began concrete removal for new underslab plumbing.
	Removed old RTU's and set new units.
	Continued electrical overhead rough-in.

WORK PROJECTED NEXT WEEK

Addition	Continued ground face CMU and brick install on exterior.
	Continued hanging piping for FCU's.
	Continue electrical and plumbing rough-in.
	Continue hanging/taping drywall.
Renovation	Continue miscellaneous demolition.
	Continue electrical overhead rough-in.
	Continue plumbing slab demo and underslab rough-in.
	Begin hanging new ductwork in classrooms.

CONCERNS/DELAYS



