



**WEEKLY PROJECT UPDATE**

<b>PROJECT:</b> North Mac High School - Addition & Renovation	<b>Addition</b>	<b>Remodel</b>	<b>Media Center</b>
<b>ADDRESS:</b> 231 W. Fortune St., Virden, IL 62690	<b>CONSTRUCTION COMPLETE:</b> 8/30/2019	8/30/2019	11/22/2019
<b>OWNER:</b> North Mac CUSD #34	<b>SUBSTANTIAL COMPLETION:</b> 8/16/2019	8/16/2018	11/18/2019
<b>DATE:</b> 8/16/2019	<b>TOTAL LOST DAYS:</b> 26.5		

**WEATHER**

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	8/12/2019	Yes	88/73	Yes	Yes	Rain out of sitework
Tuesday	8/13/2019	Yes	86/69	No	No	
Wednesday	8/14/2019	Yes	82/65	No	No	
Thursday	8/15/2019	Yes	82/62	No	No	
Friday	8/16/2019	Yes	82/69	No	No	
Saturday	8/17/2019					

**WORK IN PROGRESS THIS WEEK**

Site	Continued Community Building demolition.
	Continued site concrete - access road, sidewalks and curbs.
Building	Completed drywall taping. Continued painting throughout building.
	Continued ceiling grid installation in classrooms and corridors.
	Continued dropping ceiling tile in classrooms and corridors.
	Continued plumbing trim out in restrooms.
	Continued fire alarm and data cabling.
	Continued storefront installation at west entry and south entry.
	Completed restroom ceramic tile. Continued VET in classrooms and carpet in offices.
	Continued gym floor refinishing.
	Completed locker installation.
	Continued floor polishing.
	Began casework installation in classrooms and reception.

**WORK PROJECTED NEXT WEEK**

Site	Continue Community Building demolition.
	Continue site concrete.
	Begin asphalt paving.
Building	Continue painting walls, doors and frames.
	Continue dropping ceiling tile.
	Continue MEP trim out.
	Continue storefront installation.
	Continue resilient flooring in classrooms and corridors.
	Continue gym floor refinishing.
	Continue casework installation.
	Continue door and hardware installation.

**CONCERNS/DELAYS**








