



**WEEKLY PROJECT UPDATE**

<b>PROJECT:</b> North Mac High School - Addition & Renovation	<b>Addition</b>	<b>Remodel</b>	<b>Media Center</b>
<b>ADDRESS:</b> 231 W. Fortune St., Virden, IL 62690	<b>CONSTRUCTION COMPLETE:</b> 8/30/2019	8/30/2019	11/22/2019
<b>OWNER:</b> North Mac CUSD #34	<b>SUBSTANTIAL COMPLETION:</b> 8/16/2019	8/16/2018	11/18/2019
<b>DATE:</b> 8/2/2019	<b>TOTAL LOST DAYS:</b> 25.5		

**WEATHER**

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	7/29/2019	Yes	85/68	Yes	No	
Tuesday	7/30/2019	Yes	85/63	No	No	
Wednesday	7/31/2019	Yes	82/57	No	No	
Thursday	8/1/2019	Yes	82/55	No	No	
Friday	8/2/2019	Yes	84/61	No	No	
Saturday	8/3/2019					

**WORK IN PROGRESS THIS WEEK**

Site	Continued demolition of 1923 building.
	Continued site concrete - sidewalk and apron at access road.
	Completed grading subgrade for parking lot south of addition.
Building	Completed installing science casework in science labs. Continued plumbing trim out in labs.
	Continued drywall taping and painting throughout building.
	Continued ceiling grid installation in existing classrooms.
	Continued electrical trim out in science labs.
	Continued fire alarm and data cabling.
	Continued installing sprinkler piping in locker rooms.
	Started all RTU's.
	Continued storefront installation at west entry.
	Installed window sunshades.
	Began restroom resinous floors.
	Completed gym bleacher installation.

**WORK PROJECTED NEXT WEEK**

Site	Continue demolition of 1923 building.
	Continue site concrete.
Building	Continue taping drywall.
	Continue ceiling grid installation.
	Continue painting.
	Continue MEP trim out.
	Continue storefront installation.
	Complete restroom resinous floors.
	Begin concrete floor polishing.
	Begin locker installation.
	Begin gym floor refinishing.

**CONCERNS/DELAYS**




