



**WEEKLY PROJECT UPDATE**

<b>PROJECT:</b> North Mac High School - Addition & Renovation	<b>Addition</b>	<b>Remodel</b>	<b>Media Center</b>
<b>ADDRESS:</b> 231 W. Fortune St., Virden, IL 62690	<b>CONSTRUCTION COMPLETE:</b> 8/30/2019	8/30/2019	11/22/2019
<b>OWNER:</b> North Mac CUSD #34	<b>SUBSTANTIAL COMPLETION:</b> 8/16/2019	8/16/2018	11/18/2019
<b>DATE:</b> 8/9/2019	<b>TOTAL LOST DAYS:</b> 25.5		

**WEATHER**

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	8/5/2019	Yes	89/63	No	No	
Tuesday	8/6/2019	Yes	87/68	Yes	No	
Wednesday	8/7/2019	Yes	86/62	No	No	
Thursday	8/8/2019	Yes	89/65	No	No	
Friday	8/9/2019	Yes	82/64	No	No	
Saturday	8/10/2019					

**WORK IN PROGRESS THIS WEEK**

Site	Completed demolition of 1923 building. Began Community Building demolition.
	Continued site concrete - access road, sidewalks and curbs.
Building	Continued drywall taping and painting throughout building.
	Continued ceiling grid installation in existing corridors.
	Began dropping ceiling tile in science classrooms.
	Continued plumbing electrical trim out in science labs.
	Continued fire alarm and data cabling.
	Continued installing sprinkler piping in locker rooms.
	Continued storefront installation at west entry. Began storefront at south entry.
	Completed restroom resinous floors.
	Continued restroom ceramic tile. Began classroom VET tile.
	Began gym floor refinishing.
	Began locker installation.
	Began floor polishing.

**WORK PROJECTED NEXT WEEK**

Site	Continue Community Building demolition.
	Continue site concrete.
Building	Continue taping drywall. Continue painting walls, doors and frames.
	Continue ceiling grid installation and dropping ceiling tile.
	Continue MEP trim out.
	Continue storefront installation.
	Complete ceramic tile. Continue resilient flooring in classrooms.
	Continue concrete floor polishing.
	Continue gym floor refinishing.
	Complete locker installation.

**CONCERNS/DELAYS**








