



**WEEKLY PROJECT UPDATE**

<b>PROJECT:</b> North Mac High School - Addition & Renovation	<b>Addition</b> <b>Remodel</b> <b>Media Center</b>
<b>ADDRESS:</b> 231 W. Fortune St., Virden, IL 62690	<b>CONSTRUCTION COMPLETE:</b> 8/21/2019   8/21/2019   11/22/2019
<b>OWNER:</b> North Mac CUSD #34	<b>SUBSTANTIAL COMPLETION:</b> 8/8/2019   8/15/2018   11/18/2019
<b>DATE:</b> 1/11/2019	<b>TOTAL LOST DAYS:</b> 7

**WEATHER**

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	1/7/2018	Yes	57/47	Yes	No	
Tuesday	1/8/2018	Yes	48/34	No	No	
Wednesday	1/9/2018	Yes	33/20	No	No	
Thursday	1/10/2018	Yes	28/17	No	No	
Friday	1/11/2018	Yes	31/20	No	No	
Saturday	1/12/2018					

**WORK IN PROGRESS THIS WEEK**

Building	Work Description
	Completed demo of stairs west side of gym.
	Completed footings and foundations.
	Completed electrical, plumbing and gas underslab rough-ins.

**WORK PROJECTED NEXT WEEK**

Building	Work Description
	Complete rock placement, grading and prep for slab pours.
	Complete slab pour of south section of building.

**CONCERNS/DELAYS**




