



WEEKLY PROJECT UPDATE

PROJECT: North Mac High School - Addition & Renovation	Addition	Remodel	Media Center
ADDRESS: 231 W. Fortune St., Virden, IL 62690	CONSTRUCTION COMPLETE: 8/21/2019	8/21/2019	11/22/2019
OWNER: North Mac CUSD #34	SUBSTANTIAL COMPLETION: 8/8/2019	8/15/2018	11/18/2019
DATE: 3/29/2019	TOTAL LOST DAYS: 25.5		

WEATHER

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	3/25/2018	Yes	53/32	Yes	No	
Tuesday	3/26/2018	Yes	53/24	No	No	
Wednesday	3/27/2018	Yes	62/29	Yes	No	
Thursday	3/28/2018	Yes	73/47	Yes	No	
Friday	3/29/2018	Yes	55/48	Yes	No	
Saturday	3/30/2018					

WORK IN PROGRESS THIS WEEK

Building	3/18 - 3/22: Completed concrete slab pours!!
	3/18 - 3/22: Completed bleacher demo in gym.
	3/18 - 3/22: Began MEP demo in gym.
	3/18 - 3/22: Began laying brick at west gable.
	Continued MEP demo in gym.
	Completed laying brick at west gable. Began CMU infill at gym walls.
	Poured electric room foundations and slab. Poured new stairs down to existing locker rooms.
	Completed gym roof demo and new underlayment on south side. Began on north side.
	Began exterior wall metal stud framing.
	Began installing roof drain piping.
	Began electrical conduit rough-in in addition and rough-in at electric room.

WORK PROJECTED NEXT WEEK

Building	Complete CMU infills at gym walls. Begin CMU corridor walls.
	Set door frames in conjunction with corridor CMU.
	Continue electrical and plumbing rough-in.
	Set roof curbs.
	Continue exterior wall framing and sheathing.
	Complete gym roof demo and underlayment on north side.
	Begin roof installation on addition.
Site	Work on storm piping and detention areas.

CONCERNS/DELAYS







