



**WEEKLY PROJECT UPDATE**

<b>PROJECT:</b>	North Mac High School - Athletic Facility	<b>SUBSTANTIAL COMPLETION:</b>	10/7/2019
<b>ADDRESS:</b>	231 W. Fortune St., Virden, IL 62690	<b>CONSTRUCTION COMPLETE:</b>	10/7/2019
<b>OWNER:</b>	North Mac CUSD #34	<b>TOTAL LOST DAYS:</b>	26.5
<b>DATE:</b>	10/25/2019		

**WEATHER**

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	10/21/2019	Yes	64/44	No	No	
Tuesday	10/22/2019	Yes	59/42	No	No	
Wednesday	10/23/2019	Yes	70/40	No	No	
Thursday	10/24/2019	Yes	58/42	No	No	
Friday	10/25/2019	Yes	54/43	No	No	
Saturday	10/26/2019					

**WORK IN PROGRESS THIS WEEK**

Site/Field	Completed gates and top rail protector cap.
	Completed setting practice field goal post.
	Continued site final grading and hydroseeding.
Athletic Building	Completed fire alarm certification.
	Completed training room countertops.
	Completed all exterior signage.
	Completed final trim out.
	Completed final cleaning.
	Passed ROE and Health inspections. Substantially Complete on 10/24.
Press Boxes	Completed pressbox rail painting and flashing.
	Completed scoreboard equipment and training.

**WORK PROJECTED NEXT WEEK**

Site/Field	Continue site final grading and hydroseeding.
Athletic Building	Work on punch list items.

**CONCERNS/DELAYS**






