



WEEKLY PROJECT UPDATE

PROJECT:	North Mac High School - Athletic Facility	SUBSTANTIAL COMPLETION:	10/7/2019
ADDRESS:	231 W. Fortune St., Virden, IL 62690	CONSTRUCTION COMPLETE:	10/7/2019
OWNER:	North Mac CUSD #34	TOTAL LOST DAYS:	25.5
DATE:	9/27/2019		

WEATHER

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	9/30/2019	Yes	90/69	No	No	
Tuesday	10/1/2019	Yes	90/70	No	No	
Wednesday	10/2/2019	Yes	86/59	No	No	
Thursday	10/3/2019	Yes	66/45	No	No	
Friday	10/4/2019	Yes	64/48	No	No	
Saturday	10/5/2019					

WORK IN PROGRESS THIS WEEK

Site/Field	Completed additional brick columns and stone caps.
	Continued installing turf.
	Continued fencing around track.
	Continued grading at practice field.
	Continued installing bleachers.
	Began trim out and pulling wire for the scoreboard.
Athletic Building	Continued MEP trimout.
	Continued soffit installation.
	Began sealing concrete floors.

WORK PROJECTED NEXT WEEK

Site/Field	Complete practice field.
	Complete installing scoreboard, testing, and training.
	Complete remaining sidewalks.
	Continue installing turf.
	Continue installing bleachers.
	Continue fencing around track.
	Continue backfilling curbs and sidewalk.
Athletic Building	Complete soffit, fascia, and downspouts.
	Begin installing casework and shelving.
	Install stainless steel counter tops.
	Begin installing toilet partitions.
	Continue MEP trim out.
	Continue sealing floors.
Press Boxes	Continue drywalling upper levels.
	Begin installing handrails.

CONCERNS/DELAYS

Field and bleachers.



Track fencing.



Brick columns at walkway for decorative fencing.



Restroom plumbing trim out.

