



WEEKLY PROJECT UPDATE

| | | | |
|-----------------|---|--------------------------------|-----------|
| PROJECT: | North Mac High School - Athletic Facility | SUBSTANTIAL COMPLETION: | 10/7/2019 |
| ADDRESS: | 231 W. Fortune St., Virden, IL 62690 | CONSTRUCTION COMPLETE: | 10/7/2019 |
| OWNER: | North Mac CUSD #34 | TOTAL LOST DAYS: | 31.5 |
| DATE: | 11/15/2019 | | |

WEATHER

| DAY | DATE | WORKED | TEMP. | PRECIP. | LOST DAY | NOTES |
|-----------|------------|--------|-------|---------|----------|-------|
| Monday | 11/11/2019 | Yes | 38/14 | No | No | |
| Tuesday | 11/12/2019 | Yes | 18/6 | No | No | |
| Wednesday | 11/13/2019 | Yes | 30/10 | No | No | |
| Thursday | 11/14/2019 | Yes | 35/19 | No | No | |
| Friday | 11/15/2019 | Yes | 40/21 | No | No | |
| Saturday | 11/16/2019 | | | | | |

WORK IN PROGRESS THIS WEEK

| | |
|-------------------|-----------------------------------|
| Athletic Building | Winterized the athletic facility. |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

WORK PROJECTED NEXT WEEK

| | |
|-------------------|--------------------------------|
| Athletic Building | Complete HVAC punchlist items. |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

CONCERNS/DELAYS

| |
|--|
| |
| |