



**WEEKLY PROJECT UPDATE**

<b>PROJECT:</b> North Mac High School - Athletic Facility	<b>SUBSTANTIAL COMPLETION:</b> 9/13/2019
<b>ADDRESS:</b> 231 W. Fortune St., Virden, IL 62690	<b>CONSTRUCTION COMPLETE:</b> 9/20/2019
<b>OWNER:</b> North Mac CUSD #34	<b>TOTAL LOST DAYS:</b> 20.5
<b>DATE:</b> 6/28/2019	

**WEATHER**

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	6/24/2019	Yes	81/65	Yes	Yes	Lost day of field work due to weekend rain
Tuesday	6/25/2019	Yes	86/63	No	No	
Wednesday	6/26/2019	Yes	88/63	No	No	
Thursday	6/27/2019	Yes	89/68	No	No	
Friday	6/28/2019	Yes	88/68	No	No	
Saturday	6/29/2019					

**WORK IN PROGRESS THIS WEEK**

Site	Continued the field underground storm chamber installation.
	Completed forming/pouring concrete curb inside track.
	Began sanitary sewer work.
Athletic Building	Continued setting CMU block walls.
	Continued electrical and plumbing wall rough-ins.
Press Boxes	Began CMU walls at home press box.

**WORK PROJECTED NEXT WEEK**

Site	Begin west detention pond grading.
	Continue storage chamber installation.
	Continue sanitary sewer work.
Athletic Building	Begin setting roof trusses.
Press Boxes	Complete CMU walls at home press box.

**CONCERNS/DELAYS**




