



WEEKLY PROJECT UPDATE

PROJECT: North Mac High School - Athletic Facility	SUBSTANTIAL COMPLETION: 9/13/2019
ADDRESS: 231 W. Fortune St., Virden, IL 62690	CONSTRUCTION COMPLETE: 9/20/2019
OWNER: North Mac CUSD #34	TOTAL LOST DAYS: 22.5
DATE: 8/16/2019	

WEATHER

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	8/12/2019	Yes	88/73	Yes	Yes	Rain out of sitework
Tuesday	8/13/2019	Yes	86/69	No	No	
Wednesday	8/14/2019	Yes	82/65	No	No	
Thursday	8/15/2019	Yes	82/62	No	No	
Friday	8/16/2019	Yes	82/69	No	No	
Saturday	8/17/2019					

WORK IN PROGRESS THIS WEEK

Site/Field	Prepped roadway for second concrete pour at elementary school.
	Completed tree removal west of elementary school.
	Completed raising water main at water meter.
	Ameren set transformer.
Athletic Building	Continued exterior block and brick veneer.
	Continued mechanical and electrical rough-in.
	Continued soffit, fascia and gutters installation.
	Continued interior block masonry walls.
	Began shingle roof installation.
Press Boxes	Completed vinyl window installation.
	Began electrical rough-in.

WORK PROJECTED NEXT WEEK

Site/Field	Continue sidewalk pours outside track.
	Complete second concrete pour at elementary school roadway.
	Begin field cement stabilization, pending PSI proctor.
Athletic Building	Continue exterior veneer.
	Continue mechanical and electrical rough-in.
	Complete fascia and gutter installation.
	Complete shingle roof.
Press Boxes	Continue rough-ins.

CONCERNS/DELAYS



