



WEEKLY PROJECT UPDATE

PROJECT: North Mac High School - Athletic Facility	SUBSTANTIAL COMPLETION: 9/13/2019
ADDRESS: 231 W. Fortune St., Virden, IL 62690	CONSTRUCTION COMPLETE: 9/20/2019
OWNER: North Mac CUSD #34	TOTAL LOST DAYS: 21.5
DATE: 8/2/2019	

WEATHER

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	7/29/2019	Yes	85/68	Yes	Yes	Rain out of site work
Tuesday	7/30/2019	Yes	85/63	No	No	
Wednesday	7/31/2019	Yes	82/57	No	No	
Thursday	8/1/2019	Yes	82/55	No	No	
Friday	8/2/2019	Yes	84/61	No	No	
Saturday	8/3/2019					

WORK IN PROGRESS THIS WEEK

Site/Field	Began sidewalk pours on outside of track.
Athletic Building	Continued exterior block and brick veneer.
	Continued mechanical and electrical rough-in.

WORK PROJECTED NEXT WEEK

Site/Field	Install rock base for concrete road at elementary school.
	Continue sidewalk pours outside track.
Athletic Building	Continue exterior veneer.
	Continue mechanical and electrical rough-in.
	Complete fascia and gutter installation.
	Complete shingle roof.
Press Boxes	Install vinyl windows at home press box.

CONCERNS/DELAYS

1. Compaction issues at football field have not been resolved. At a meeting on 7/29 the option of cement stabilizing the field was discussed. This work has been priced and submitted for review. Turf installation is now critical path and the project is being delayed. Holland has submitted a formal RFI into the design team and has requested a response with direction on how to proceed by 8/9.





