



**WEEKLY PROJECT UPDATE**

**PROJECT:** North Mac High School - Athletic Facility  
**ADDRESS:** 231 W. Fortune St., Virden, IL 62690  
**OWNER:** North Mac CUSD #34  
**DATE:** 8/23/2019

**SUBSTANTIAL COMPLETION:** 9/13/2019  
**CONSTRUCTION COMPLETE:** 9/20/2019  
**TOTAL LOST DAYS:** 23.5

**WEATHER**

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	8/19/2019	Yes	92/68	No	No	
Tuesday	8/20/2019	Yes	82/67	Yes	No	
Wednesday	8/21/2019	Yes	85/71	Yes	Yes	Lost day due to rain.
Thursday	8/22/2019	Yes	82/62	No	No	
Friday	8/23/2019	Yes	79/55	No	No	
Saturday	8/24/2019					

**WORK IN PROGRESS THIS WEEK**

Site/Field	Completed elementary school road and entrance.
	Ameren set transformer and pulled primary wire.
Athletic Building	Washed exterior brick veneer.
	Continued plumbing and electrical rough-in.
	Continued soffit, fascia and gutters installation.
	Continued interior block masonry walls.
	Continued shingle roof installation.
Press Boxes	Completed vinyl window installation.
	Continued electrical rough-in.
	Setting transformers.
	Installing building roof access ladders.

**WORK PROJECTED NEXT WEEK**

Site/Field	Install perimeter fence at elementary.
	Complete cement stabilization at field.
	Complete fabric and hydroway drain installation at field.
	Continue sidewalk pours at perimeter of track.
Athletic Building	Complete interior masonry walls.
	Continue mechanical, electrical, and plumbing rough in.
	Complete fascia and gutter installation.
	Complete the shingle installation.
Press Boxes	Continue the electrical rough in.
	Begin the metal panel installation.
	Insulate and drywall the lower level home press box ceiling.

**CONCERNS/DELAYS**




