



**WEEKLY PROJECT UPDATE**

<b>PROJECT:</b>	North Mac High School - Addition & Renovation	<b>Addition</b>	<b>Remodel</b>	<b>Media Center</b>	
<b>ADDRESS:</b>	231 W. Fortune St., Virden, IL 62690	<b>CONSTRUCTION COMPLETE:</b>	8/30/2019	8/30/2019	11/22/2019
<b>OWNER:</b>	North Mac CUSD #34	<b>SUBSTANTIAL COMPLETION:</b>	8/16/2019	8/16/2018	11/18/2019
<b>DATE:</b>	11/1/2019	<b>TOTAL LOST DAYS:</b>	28.5		

**WEATHER**

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	10/28/2019	Yes	52/37	No	No	
Tuesday	10/29/2019	Yes	51/35	No	No	
Wednesday	10/30/2019	Yes	39/35	No	No	
Thursday	10/31/2019	No	34/26	Yes	Yes	Lost day due to temperature and wet conditions.
Friday	11/1/2019	Yes	50/30	No	No	
Saturday	11/2/2019					

**WORK IN PROGRESS THIS WEEK**

Site	Completed flag pole light bases.
Building	Completed ASI 36 added scope items.
Media Center	Completed exterior sheathing.
	Completed roof blocking.
	Began interior CMU walls.

**WORK PROJECTED NEXT WEEK**

Media Center	Complete interior CMU walls.
	Begin brick installation.
	Begin roofing.
	Begin MEP rough-in.

**CONCERNS/DELAYS**




Laying block walls that were removed in order to set new steel.



Stocking ductwork to begin mechanical rough-in.

