



WEEKLY PROJECT UPDATE

PROJECT:	North Mac High School - Addition & Renovation	Addition	Remodel	Media Center
ADDRESS:	231 W. Fortune St., Virden, IL 62690	CONSTRUCTION COMPLETE:	8/30/2019 8/30/2019	11/22/2019
OWNER:	North Mac CUSD #34	SUBSTANTIAL COMPLETION:	8/16/2019 8/16/2018	11/18/2019
DATE:	11/29/2019	TOTAL LOST DAYS:	31.5	

WEATHER

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	11/25/2019	Yes	62/35	No	No	
Tuesday	11/26/2019	Yes	55/36	No	No	
Wednesday	11/27/2019	Yes	43/27	No	No	
Thursday	11/28/2019	No	39/33	No	No	
Friday	11/29/2019	No	43/38	No	No	

WORK IN PROGRESS THIS WEEK

Media Center	Completed brick installation.
	Completed taping.
	Began storefront installation.
	Began ceiling grid installation.
	Began painting.

WORK PROJECTED NEXT WEEK

Media Center	Begin installing glass at storefront.
	Complete MEPFP trim out.
	Complete storefronts.
	Complete ceiling grids.
	Continue painting.

CONCERNS/DELAYS

