



WEEKLY PROJECT UPDATE

PROJECT:	North Mac High School - Addition & Renovation	Addition	Remodel	Media Center
ADDRESS:	231 W. Fortune St., Virden, IL 62690	CONSTRUCTION COMPLETE:	8/30/2019 8/30/2019	11/22/2019
OWNER:	North Mac CUSD #34	SUBSTANTIAL COMPLETION:	8/16/2019 8/16/2018	11/18/2019
DATE:	12/6/2019	TOTAL LOST DAYS:	31.5	

WEATHER

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	12/2/2019	Yes	33/25	No	No	
Tuesday	12/3/2019	Yes	42/26	No	No	
Wednesday	12/4/2019	Yes	52/31	No	No	
Thursday	12/5/2019	Yes	57/37	No	No	
Friday	12/6/2019	Yes	42/25	No	No	

WORK IN PROGRESS THIS WEEK

Media Center	Completed storefronts framing.
	Completed casework installation.
	Continued ceiling grids.
	Continued MEPFP trimout.
	Continued painting.

WORK PROJECTED NEXT WEEK

Media Center	Complete ceiling grids.
	Complete MEPFP trim out.
	Complete painting.
	Begin installing glass at storefront.
	Begin flooring.

CONCERNS/DELAYS

Storefront framing.



Storefront framing.

