



WEEKLY PROJECT UPDATE

PROJECT: North Mac High School - Addition & Renovation	Addition	Remodel	Media Center
ADDRESS: 231 W. Fortune St., Virden, IL 62690	CONSTRUCTION COMPLETE: 8/21/2019	8/21/2019	11/22/2019
OWNER: North Mac CUSD #34	SUBSTANTIAL COMPLETION: 8/8/2019	8/15/2018	11/18/2019
DATE: 7/12/2019	TOTAL LOST DAYS: 25.5		

WEATHER

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	7/8/2019	Yes	87/65	No	No	
Tuesday	7/9/2019	Yes	89/70	No	No	
Wednesday	7/10/2019	Yes	95/74	No	No	
Thursday	7/11/2019	Yes	85/68	No	No	
Friday	7/12/2019	Yes	87/66	No	No	
Saturday	7/13/2019					

WORK IN PROGRESS THIS WEEK

Addition	Continued installing ground face CMU and brick on exterior of building.
	Continued installing sprinkler system.
	Continued hanging/taping drywall.
	Continued painting classrooms.
	Continued ceiling grid in science lab classrooms.
	Began installing science casework in science labs.
Renovation	Continued wall and soffit framing in classrooms.
	Continued hanging/taping drywall.
	Continued MEPFP overhead and wall rough-ins.
	Began demolition of 1923 building.

WORK PROJECTED NEXT WEEK

Addition	Complete ground face CMU and brick install on exterior.
	Continue taping drywall.
	Continue ceiling grid installation.
	Continue painting.
Renovation	Continue demolition of 1923 building.
	Continue MEPFP overhead and wall rough-ins.
	Continue hanging/taping drywall.

CONCERNS/DELAYS





