



WEEKLY PROJECT UPDATE

PROJECT:	North Mac High School - Addition & Renovation	Addition	Remodel	Media Center	
ADDRESS:	231 W. Fortune St., Virden, IL 62690	CONSTRUCTION COMPLETE:	8/30/2019	8/30/2019	11/22/2019
OWNER:	North Mac CUSD #34	SUBSTANTIAL COMPLETION:	8/16/2019	8/16/2018	11/18/2019
DATE:	9/20/2019	TOTAL LOST DAYS:	26.5		

WEATHER

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	9/16/2019	Yes	92/73	No	No	
Tuesday	9/17/2019	Yes	83/63	No	No	
Wednesday	9/18/2019	Yes	85/63	No	No	
Thursday	9/19/2019	Yes	87/65	No	No	
Friday	9/20/2019	Yes	86/68	No	No	
Saturday	9/21/2019					

WORK IN PROGRESS THIS WEEK

Site	Began backfill at Media Center and Community Building basement.
Building	Installing the video surveillance system.
	Installing stage lights.
	Installed art room power.
	Completed basketball hoop motor controls.
	Senergy working on the stage and Maintenance 1181.
	Painting storage room 1190, locker room offices, and bathrooms.
	Installed ceiling in storage 1190.
	Wired B/C wing corridor unit heaters.
Media Center	Installed corridor door holders.
	Martin Engineering staked out the media center.
	Began laying out footings.

WORK PROJECTED NEXT WEEK

Site	Begin site lighting.
	Continue north lot grading.
Addition	Continue backfill at Community Building.
	Complete security cameras.
Media Center	Complete all Senergy completion items.
	Complete footings.

CONCERNS/DELAYS



