



WEEKLY PROJECT UPDATE

PROJECT:	North Mac High School - Addition & Renovation	Addition	Remodel	Media Center	
ADDRESS:	231 W. Fortune St., Virden, IL 62690	CONSTRUCTION COMPLETE:	8/30/2019	8/30/2019	11/22/2019
OWNER:	North Mac CUSD #34	SUBSTANTIAL COMPLETION:	8/16/2019	8/16/2018	11/18/2019
DATE:	9/27/2019	TOTAL LOST DAYS:	26.5		

WEATHER

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	9/23/2019	Yes	76/56	No	No	
Tuesday	9/24/2019	Yes	79/54	No	No	
Wednesday	9/25/2019	Yes	83/63	No	No	
Thursday	9/26/2019	Yes	74/55	No	No	
Friday	9/27/2019	Yes	83/66	No	No	
Saturday	9/28/2019					

WORK IN PROGRESS THIS WEEK

Site	Completed backfilling basement at the community building.
Building	Senergy working on the stage and Maintenance 1181.
	Installed ceiling in storage 1190.
	Prepped site light poles and pulled wire.
	Painted locker room office doors and sprinkler pipe.
Media Center	Formed and poured footings.
	Formed and poured foundation.

WORK PROJECTED NEXT WEEK

Site	Continue site lighting.
	Continue north lot grading.
Addition	Continue all Senergy completion items.
Media Center	Backfill and pour the floor slab.
	Frame structural stud walls.
	Begin setting steel on 10/7.

CONCERNS/DELAYS

Completed Media Center interior foundations.



Forming Media Center exterior foundations.



Completed building backfill looking north.



Completed building backfill looking west at future Media Center.

