



WEEKLY PROJECT UPDATE

PROJECT: North Mac High School - Addition & Renovation	Addition	Remodel	Media Center
ADDRESS: 231 W. Fortune St., Virden, IL 62690	CONSTRUCTION COMPLETE: 8/21/2019	8/21/2019	11/22/2019
OWNER: North Mac CUSD #34	SUBSTANTIAL COMPLETION: 8/8/2019	8/15/2018	11/18/2019
DATE: 6/28/2019	TOTAL LOST DAYS: 25.5		

WEATHER

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	6/24/2019	Yes	81/65	Yes	No	
Tuesday	6/25/2019	Yes	86/63	No	No	
Wednesday	6/26/2019	Yes	88/63	No	No	
Thursday	6/27/2019	Yes	89/68	No	No	
Friday	6/28/2019	Yes	88/68	No	No	
Saturday	6/29/2019					

WORK IN PROGRESS THIS WEEK

Addition	Continued installing ground face CMU and brick on exterior of building.
	Continued installing sprinkler system.
	Continued replacing lights in Berry Gym.
	Continued hanging/taping drywall.
	Continued painting classrooms.
	Began ceiling grid in science lab classrooms.
Renovation	Continued wall and soffit framing in classrooms.
	Continued hanging drywall.
	Continued plumbing rough-in at restrooms.
	Continued electrical, HVAC and sprinkler overhead rough-ins.

WORK PROJECTED NEXT WEEK

Addition	Continue ground face CMU and brick install on exterior.
	Continue hanging/taping drywall.
	Continue ceiling grid installation.
	Continue painting.
Renovation	Continue miscellaneous demolition.
	Continue electrical, HVAC and sprinkler overhead rough-ins.
	Continue plumbing rough-in.
	Continue wall and soffit framing in classrooms.
	Mobilize and begin demolition on 1923 building.

CONCERNS/DELAYS

1923 building demolition did not begin this week as more unknown asbestos was found in the building. Abatement has now been completed as well as all utility disconnects. Building demolition to begin next week.



