HOLLAND
BUILT ON INTEGRITY.

WEEKLY PROJECT UPDATE

			Addition	Remodel	Media Center
PROJECT:	North Mac High School - Addition & Renovation				
ADDRESS:	231 W. Fortune St., Virden, IL 62690	**CONSTRUCTION COMPLETE:**	8/21/2019	8/21/2019	11/22/2019
OWNER:	North Mac CUSD #34	**SUBSTANTIAL COMPLETION:**	8/8/2019	8/15/2018	11/18/2019
DATE:	1/18/2019	**TOTAL LOST DAYS:**	12		

WEATHER

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	1/14/2018	No	29/4	Yes	Yes	Snow Conditions
Tuesday	1/15/2018	No	32/26	No	Yes	Snow Conditions
Wednesday	1/16/2018	No	32/32	Yes	Yes	Snow Conditions
Thursday	1/17/2018	No	34/32	Yes	Yes	Snow Conditions
Friday	1/18/2018	No	34/31	No	Yes	Snow Conditions
Saturday	1/19/2018					

WORK IN PROGRESS THIS WEEK

No work completed this week due to weather conditions.

WORK PROJECTED NEXT WEEK

Meet with structural steel erector about installing steel prior to placement of concrete slabs.

CONCERNS/DELAYS

Due to the weather conditions and cold temperatures, the concrete slab pours have been delayed. We are working with the steel erector on a plan to install the structural steel prior to the floor slabs being poured.

SAMRON